

Status report of Purva Swanlake as on 31 March 2011

Tower A

- 9th Floor Roof slab and beam concrete works 100% completed.
- 10th Floor Column Concrete 95% completed.
- 10th Floor Roof slab and beam Shuttering works 50% completed.
- 10th Floor Roof slab reinforcement works 40% completed.
- 8th Floor Block work completed.
- 8th Floor ceiling plastering works completed.
- 8th Floor Internal wall plastering completed.
- 8th floor internal electrical works completed. 8th floor internal plumbing works in progress. Water proofing works up to 8th floor completed. Putty, Handrail fixing works, Kitchen Plat form works & External plastering works in progress.

Tower B

- 9th Floor column concrete work in progress.
- 9th Floor Column reinforcement works in progress.
- 8th Floor Block work completed.
- 8th Floor Ceiling Plastering completed.
- 7th Floor Internal wall plastering completed.
- 8th floor internal electrical works completed, 7th floor internal plumbing works in progress, 7th floor waterproofing works completed, Putty, Handrail fixing works in progress, Kitchen platform works & External plastering works in progress.

Tower C

- 9th Floor column bar bending work in progress.
- 8th Floor Roof slab and beam concrete work 100% completed.
- 8th Floor Block work completed.
- 7th Floor Ceiling Plastering completed.
- 6th Floor Internal wall plastering completed & 7th floor in progress.
- 7th floor internal electrical works completed, 7th floor internal plumbing works in progress, 5th floor waterproofing works completed, Putty, Handrail fixing works in progress , Kitchen platform works & External plastering works in progress.

Tower D

- 8th Floor Roof slab and beam concrete work 100% completed.
- 8th Floor Block work completed.
- 7th Floor Ceiling Plastering completed.
- 6th Floor Internal wall plastering completed & 7th floor 80% completed.
- 7th floor internal electrical works completed, 7th floor internal plumbing works completed, 7th floor waterproofing works completed, Putty, Handrail fixing works in progress. Floor tiling works – 1st floor completed. Kitchen platform works in progress.

Tower E

- 8th Floor Roof slab and beam concrete work 100% completed.

- 7th Floor Block work completed & 8th floor 85% completed.
- 7th Floor Ceiling Plastering completed.
- 7th Floor Internal wall plastering completed.
- 7th floor internal electrical works in progress, 7th floor internal plumbing works in progress, 6th floor waterproofing works in progress, Putty, Handrail fixing works in progress. Kitchen platform works in progress.

Tower F

- 8th Floor Roof slab and beam concrete work 100% completed.
- 7th Floor Block work completed & 8th floor 90% completed.
- 7th Floor Ceiling Plastering completed.
- 6th Floor Internal wall plastering completed & 7th floor in progress.
- 7th floor internal electrical works in progress, 7th floor internal plumbing works completed, 6th floor waterproofing works completed, Putty, Handrail fixing works in progress. Kitchen platform works in progress.

Tower G

- 8th Floor Roof slab and beam concrete work 100% completed.
- 7th Floor Block work completed & 8th floor 80% complete.
- 7th Floor Ceiling Plastering completed.
- 6th Floor Internal wall plastering completed & 7th floor in progress.
- 7th floor internal electrical works completed, 5th floor internal plumbing works completed, 2nd floor waterproofing works completed, Putty, Handrail fixing works in progress. Kitchen platform works in progress.

Tower H

- 8th Floor Roof slab and beam concrete work 100% completed.
- 7th Floor Block work completed & 8th floor in progress.
- 7th Floor Ceiling Plastering completed.
- 6th Floor Internal wall plastering completed.
- 7th floor internal electrical works in progress, 5th & 6th floor internal plumbing works in progress, 1st & 2nd floor waterproofing works in progress , Putty, Handrail fixing works in progress. Kitchen platform works in progress.

Tower J

- 8th Floor Roof slab and beam concrete work 100% completed.
- 7th Floor block works completed & 8th Floor 90% completed.
- 7th Floor Ceiling Plastering completed.
- 6th Floor Internal wall plastering completed & 7th floor 90% completed.
- 5th to 8th floor internal electrical works in progress, 5th & 6th floor internal plumbing works in progress, 2nd floor waterproofing works in progress , Putty, Handrail fixing works in progress. Kitchen platform works in progress.

Tower K

- 8th Floor Roof slab and beam concrete work 100% completed.
- 7th Floor block works completed & 8th Floor 90% completed.
- 7th Floor Ceiling Plastering completed. 8th floor is in progress.

- 5th Floor Internal wall plastering completed, 6th floor in progress.
- 6th & 7th floor internal electrical works in progress, 7th & 8th floor internal plumbing works in progress, 5th floor waterproofing works completed, Putty, Handrail fixing works in progress.

Tower L

- 8th Floor Roof slab and beam concrete work 100% completed.
- 6th Floor block works completed & 7th & 8th Floor is in progress.
- 7th Floor Ceiling Plastering completed.
- 4th Floor Internal wall plastering completed & 5th floor in progress.
- 6th floor internal electrical works in progress, 7th floor internal plumbing works in progress, 5th floor waterproofing works in progress, Putty, Handrail fixing works in progress.

Tower M

- 8th Floor Roof slab and beam concrete work 100% completed.
- 6th Floor block works completed & 7th Floor 90% completed..
- 6th Floor Ceiling Plastering completed & 7th floor in progress.
- 3rd Floor Internal wall plastering completed, 4th & 5th floor in progress.
- 5th floor internal electrical works in progress, 4th & 5th floor internal plumbing works in progress, 3rd floor waterproofing works in progress , Putty, Handrail fixing works in progress..

Tower N

- 8th Floor Roof slab and beam concrete work 100% completed.
- 6th Floor block works completed & 7th Floor is in progress.
- 5th Floor Ceiling Plastering completed, 6th floor in progress.
- 3rd Floor Internal wall plastering completed & 4th floor in progress.
- 5th floor internal electrical works in progress, 3rd & 4th floor internal plumbing works in progress, 3rd floor waterproofing works in progress, Putty, Handrail fixing works in progress..

Tower P

- 8th Floor Roof slab and beam concrete work 100% completed.
- 5th Floor block works completed & 6th & 7th Floor is in progress.
- 3rd Floor Ceiling Plastering completed, 4th & 5th floor in progress.
- 3rd Floor Internal wall plastering completed & 4th floor in progress.
- 5th floor internal electrical works in progress, 4th floor internal plumbing works completed, 1st floor water proofing works in progress, Putty, Handrail fixing works in progress..

Tower Q

- 8th Floor Roof slab and beam concrete work 100% completed.
- 6th Floor block works completed & 7th Floor is in progress.
- 4th Floor Ceiling Plastering completed, 5th & 6th floor in progress.
- 3rd Floor Internal wall plastering completed & 4th floor in progress.
- 4th & 5th floor internal electrical works in progress, 4th floor internal plumbing works in progress, 1st floor waterproofing works in progress & Putty, Handrail fixing works in progress..

Podium works 79% completed. External plastering works in Tower ABCJ in progress. Wall putty works in Towers A-J – 4th & 5th floor in progress. Tower A – 6th floor tiling works in progress. Floor tiling works in 1st floor in BCDEF in progress.