

### Status Report of Purva Grandbay as on 31 March 2011

Sl.No.	ACTIVITY	Apartment Series																		BLOCK - G CENTRAL PORTION		
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		19	20
1	EXCAVATION	90%				COMPLETED				COMPLETED				COMPLETED				COMPLETED				COMPLETED
2	FOUNDATION	95%				COMPLETED				COMPLETED				COMPLETED				COMPLETED				COMPLETED
3	RAFT SLAB	95%				COMPLETED				COMPLETED				COMPLETED				COMPLETED				COMPLETED
4	RETAINING WALL	40%				COMPLETED				COMPLETED				COMPLETED				COMPLETED				NA
5	BEAM/SLAB WORK	Progressing in 10th floor				Progressing in Terrace floor				COMPLETED				Progressing in 13th floor				Progressing in 12th floor				Completed 95% at 1st floor
6	BLOCK WORK	Progressing in 4,5th floor				Progressing in 9,10,11th floor				Progressing in 11th floor				Progressing in 8,9,10th floor				Progressing in 8,9th floor				Progressing in 5, 9,10th floor
7	CEILING PLASTERING	Progressing in 7th floor				COMPLETED upto 11th floor				COMPLETED upto 10th floor				COMPLETED upto 10th floor				COMPLETED upto 10th floor				Progressing in 10th floor
8	WALL PLASTERING	Progressing in 2nd floor				Progressing in 8th floor				COMPLETED upto 7th floor				Progressing in 6th floor				Progressing in 7th floor				COMPLETED upto 4th floor
9	TILING WORK					Progressing in 2nd floor								Progressing in 1st floor				Progressing in 2nd floor				1st & 2nd floor- yet to be started, progressing in 3rd floor
10	PAINTING WORK	Progressing				Progressing				Progressing				Progressing				Progressing				Progressing
11	HAND RAIL FIXING																	Progressing				
12	ALUMINIUM FRAME FIXING																	Progressing				